SIPA Building Excellence Application (Page 1 of 4)



PARTICIPANT INFORMATION

Company Name:		
Contact Name:		
Address:		
City:	State:	Zip:
Phone:		
Email:	Website:	
CATEGORY ENTRY (check one category)		
☐ Single Family 'Small House' under 900 sq. ft.	☐ Commercial/Industria	al/Institutional Buildings under 10,000 sq. ft.
☐ Single Family Homes over 3,000 sq. ft.	☐ Commercial/Industria	al/Institutional Buildings over 10,000 sq. ft.
☐ Single Family Homes under 3,000 sq. ft.	☐ Renovations	
☐ Multifamily	☐ Affordable Housing	
☐ Agricultural	☐ High Performance (r	nultiple category entry permitted)
PROJECT INFORMATION		
Project Name:		
Address:		
City:	State:	Zip:
Date completed:		
Total cost of project (exclusive of land):		
Dimensions of building (all floors of multi-story building):		
Asking price/purchase price (Affordable Housing only):		
Total sq. ft. of conditioned space:		
BUILT BY (if different than applicant)		
Company Name:		
Contact Name:	Phono:	
	Phone:	
Address:	Chahai	7:
<u>City:</u>	State:	Zip:
PANELS MANUFACTURED BY (SIPA members only)		
Company Name:		

Continued

SIPA Building Excellence Application (Page 2 of 4)



DESIGNED BY (if different than applicant – SIPA will only recognize members)

Company Name:		
Contact Name:	Phone:	
Address:		
<u>City:</u>	State:	Zip:
Please answer each question with as much	detail as possible to help in the jud	lging process.
Attach additional sheets if necessary.		
Describe the end use of the building:		
How did SIP construction help you get this job?		
SIP wall thickness and core material: SIP roof thickness and core material:		
Describe the benefits of using SIPs on this project. Did SI	De halp save time labor construction costs or	eneray?
Describe the benefits of using Sir's off this project. Did Si	IF'S Help save time, labor, constituction costs, or	energy :
Describe any innovative design elements or structural eng	jineering involved:	

SIPA Building Excellence Application (Page 3 of 4)



Please list any certifications the project received, such as ENERGY STAR, LEED, National Green Building Standard, WELL, Passive House, Green Globes or local green building programs. Only list certifications that are completed:

HERS Index (required only for High Performance Category and recommended for residential projects):
Blower door test results (ACH50) (required only for High Performance Category and recommended for residential projects):
Energy use intensity in kBtu/ft2 (required only for High Performance Category and recommended for commercial projects):
Describe the HVAC system used on the project:
Describe any other energy-saving materials used in the building envelope other than SIPs. List U-values of windows used and the U or R-value of any insulation materials. (judged only for High Performance Category)
Please list any energy-efficient products or design features, such as lighting, hot water heating, appliances, passive solar (judged only for High Performance Category):
Were any solar panels installed on the project? If so, indicate the size of the system (judged only for High Performance Category):

SIPA Building Excellence Application (Page 4 of 4)



Please list any sustainable materials or design features not listed above, such as recylandscaping, etc. (judged only for High Performance Category):	ycled materials, low-VOC finishes,
Any additional comments on the project:	
CHECKLIST	
☐ My company is a SIPA member. Panels for this project were manufactured by a	SIPA member.
☐ I have answered ALL the questions completely	
☐ I have enclosed the two required electronic images of the completed project me Awards guidelines	eeting the requirements stated in the SIPA Building Excellence
PLEASE CONFIRM: I have read and understand the rules for this competition. This competition is SIPA Building Excellence Awards guidelines. I understand by making this submission Association (SIPA) to promote the use of structural insulated panels. I hereby give persent in that endeavor. I understand that where possible, SIPA will give credit for pict in the process of the proc	that my pictures will be used by the Structural Insulated Panel emission to SIPA to use the enclosed pictures for any use they
Signature:	Date:

Entries that do not contain all required materials or are received after January 11, 2019 will not be considered

Complete application and submit electronically to info@sips.org

Or send hard copy applications to SIPA office: P.O. Box 39848, Ft. Lauderdale, FL 33339



BUILDING EXCELLENCE AWARD SPONSOR COOLING & HEATING





MANUFACTURING/SALES

19727 57th AVE E. PUYALLUP, WA 98375 OFFICE-800.275.7086 FAX-253.271.3265

1155 BUSINESS PARK DR. DIXON, CA 95620 OFFICE-707.678.6900 FAX-707.678.2962

SALES

270 FLOSS FLAT SUITE A
BELGRADE, MONTANA 59714
OFFICE-406.388.5553
FAX-406.388.5557

NOTES:

Algona Community Center / City Hall

GENERAL NOTES

- PREMIER IS A MATERIAL SUPPLIER AND NOT A BUILDER. PROPER INSTALLATION OF OUR PRODUCT SHOULD BE DONE BY A QUALIFIED CONTRACTOR. IT IS THE CONTRACTORS RESPONSIBILITY TO COMPLY WITH ALL APPLICABLE AND LOCAL CODES AND REGULATIONS.
- 2. SHOP DRAWINGS ARE PREMIER'S INTERPRETATION OF THE PLANS PROVIDED. THE CONTRACTOR SHALL REVIEW ALL SHOP DRAWINGS AND VERIFY ALL DIMENSIONS WITH ARCHITECT. PANELS ARE FABRICATED PER THESE SHOP DRAWINGS. ANY DISCREPANCIES OR MISSING ITEMS IN THESE SHOPS SHOULD BE NOTED.
- 3. PREMIER SHOP DRAWINGS ARE TO BE USED IN CONJUNCTION WITH ARCHITECTURAL AND STRUCTURAL DRAWINGS.

 IF ANYTHING IS NOT CLEAR OR THERE ARE QUESTIONS THEY SHOULD BE IMMEDIATELY DIRECTED TO THE

 ENGINEER OF RECORD
- 4. CONTRACTOR SHOULD LOOK THROUGH THE PLANS CAREFULLY TO INSURE THAT ALL ASPECTS OF SIP PACKAGE CAN BE CONSTRUCTED THROUGH THEIR PREFERRED MEANS AND METHODS PRIOR TO SIGNING OFF ON THE SHOP DRAWINGS.
- EXECUTION OF WORK FOR SIP PACKAGE MAY REQUIRE COORDINATION WITH OTHER TRADES (I.E. ELECTRICIAN, HVAC, WINDOW/DOOR MANUFACTURER, ETC...). THIS COORDINATION IS THE RESPONSIBILITY OF THE CONTRACTOR
- 6. WHEN BUILT PROPERLY A SIP BUILDING PROVIDES A TIGHT ENVELOPE. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE THAT THE SIP STRUCTURE IS PROPERLY VENTILATED TO ENSURE PROPER AIR QUALITY AND HUMIDITY LEVELS.
- 7. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO ENSURE THAT ALL SPLINES ARE PROPERLY SEATED INTO THE PANEL RECESSES AND COMPLETELY SEALED WITH MASTIC OR EXPANDING SPRAY FOAM, INCLUDING BUT NOT LIMITED TO SPLINE JOINTS, PENETRATIONS, LIFTING HOLES, ETC. VOIDS BETWEEN SPLINE JOINTS ARE NOT ACCEPTABLE IN A PROPER SIP INSTALLATION.
- 8. THE CONTRACTOR IS RESPONSIBLE TO DETERMINE THE PROPER WEATHER BARRIER (I.E. HOUSE WRAPS, FLASHING, ROOF UNDERLAYMENT, ETC..) TO DRY IN THE BUILDING ENVELOPE.
- 9. SOME DIMENSIONS CAN NOT BE VERIFIED UNTIL CONSTRUCTED. THEREFORE PREMIER TAKES NO RESPONSIBILITY FOR FIELD FABRICATION. SOME FIELD FABRICATED AREAS MAY HAVE BEEN HIGHLIGHTED ON THE DRAWINGS BUT MAY NOT BE LIMITED TO ONLY THOSE AREAS.
- 10. YOU MAY EXPERIENCE DIMENSIONAL VARIANCES FROM THE CONSTRUCTION DRAWINGS AS PANELS ARE ASSEMBLED DUE TO GAPS AT PANEL JOINTS AND ADDITIONAL MISCELLANEOUS CONSTRUCTION VARIABLES SUCH AS FABRICATION TOLERANCES, LUMBER POST THICKNESS VARIANCES, ETC. FIELD CUTTING THE SIPS MAY BE REQUIRED TO ENSURE THAT THE TOTAL WALL OR ROOF ASSEMBLY IS PER THE CONSTRUCTION DRAWINGS. PREMIER WILL ADD GAPS AS INDICATED ON PANEL LAYOUTS BETWEEN PANEL JOINTS IN THE SHOP DRAWINGS (TYPICALLY 1/8" GAP)
- 11. IT IS THE BUILDERS RESPONSIBILITY TO DETERMINE ALL MATERIALS NECESSARY FOR PANEL INSTALLATION. THIS INCLUDES VERIFYING THAT THE MATERIALS PREMIER WILL BE PROVIDING ARE ADEQUATE FOR THE PROJECT AND SOURCE ANY ADDITIONAL MATERIALS REQUIRED FOR PANEL INSTALLATION THAT ARE NOT PROVIDED BY PREMIER.

REVIEWING PANEL LAYOUT DRAWINGS

TWO ROUNDS OF REVISIONS/EDITS ARE INCLUDED IN THE INITIAL PRE-PRODUCTION SERVICES PORTION OF THE PBS ESTIMATE. ADDITIONAL REVISIONS MAY INCUR ADDITIONAL FEES.

WHEN REVIEWING SHOP DRAWINGS, BEGIN BY CHECKING ALL OF THE OVERALL DIMENSIONS OF THE PROJECT, IF THE PROJECT HAS FLOOR PANELS, PLEASE CHECK POINT LOAD LOCATIONS FOR SOLID BLOCKING AND MAKE SURE ANY OPENINGS OR STEP DOWNS ARE CORRECT. AFTER THE FLOORS HAVE BEEN COMPLETELY CHECKED, MOVE TO THE WALLS. THE WALLS WILL BE SHOWN ON A KEYED FLOOR PLAN WITH WALL NUMBERS CALLED OUT AND AN ARROW POINTING THE VIEW DIRECTION OF EACH OF THE PANEL WALL LAYOUTS. THESE NUMBERS AND THEIR ORIENTATION WILL ALSO BE LOCATED BELOW EVERY PANELIZED WALL. OBSERVE THE LOCATION OF THE PANEL CORNER LAPS. SOME OF THE WALLS WILL BE SHORTER DUE TO CORNER LAPS AND TO THE PANEL THICKNESS. AFTER YOU HAVE MADE SURE ALL DIMENSIONS MATCH YOUR ARCHITECTURAL PLANS, MOVE TO THE WINDOWS AND DOORS. MAKE SURE THAT THE ROUGH OPENINGS FOR THE WINDOWS AND DOORS ARE THE CORRECT SIZE AND ARE LOCATED PROPERLY. IF THE ROOF FOR THE PROJECT IS ALSO PANELS, CHECK THE ROOF PITCH, RIDGE LOCATION, AND THE OVERHANGS AT THE EAVES AND GABLES. EVEN IF THE ROOF IS A SYSTEM OTHER THAN PANELS, GABLE WALL HEIGHTS MAY BE DEPENDENT ON HEEL HEIGHTS OR BE NOTCHED FOR LOOK OUT SUPPORTS. IF THERE ARE SKYLIGHTS CHECK THE ROUGH OPENINGS FOR CORRECT SIZE AND LOCATION. PANEL DRAWINGS ARE TO BE REVIEWED BY OWNER/AGENT AND APPROVED BY OWNER, CONFIRMING ALL DIMENSIONS. OWNER IS RESPONSIBLE FOR VERIFYING ALL PANEL DRAWING DIMENSIONS TO ENSURE PROPER ASSEMBLY. CHECK CORRECT DIMENSIONS AND CLOUD CHANGED DIMENSIONS WITH AN APPROPRIATE ARROW REFERENCING THE DIRECTION OF CHANGE. UNCHECKED DIMENSIONS MAY RESULT IN FIELD FABRICATION.

WHEN YOU HAVE FINISHED VERIFYING THE SHOP DRAWINGS AND HAVE MADE ANY CHANGES/CORRECTIONS, COPY THOSE CHANGES TO THE SHOP DRAWINGS AND SEND BACK TO PREMIER FOR REVISIONS.

ANY AND ALL DISCREPANCIES RELATED TO PANELS ON SITE ARE THE RESPONSIBILITY OF OWNER UNLESS THERE IS A DIFFERENCE BETWEEN FABRICATED PANELS AND SIGNED SHOP DRAWINGS. PREMIER HOLDS FIRST RIGHT OF DECISION TO REPLACE, REPAIR OR PAY FOR REPAIR OF ALL PRODUCTS IN DISCREPANCY WITH FINAL SHOP DRAWINGS.

ENGINEERING WIND SPEED: 115 MPH EXP. C. LIVE LOAD: N/A PSF LIVE LOAD TOTAL LOAD: N/A PSF TOTAL LOAD: N/A PSF TOTAL LOAD SETUCTION, INC. ITV. Conton (City)

DRAWN BY: DREW 5/3/17
CHECKED BY:

REV]	ISIONS:		
#	DRAFTER	DATE	TYPE
3.	DREW	5/24/17	E-REV
4.	DREW	6/12/17	C-REV
5.	DREW	6/20/17	C-REV
6.	DREW	6/21/17	P-REV (Material List)
7.	DREW	6/21/17	P-REV (Lumb. Instal Ident.)

DELIVERY & STORAGE

IN ORDER TO KEEP YOUR FREIGHT COSTS TO A MINIMUM AND MAKE THE MOST EFFICIENT USE OF THE SPACE AVAILABLE ON A TRUCK, WE TYPICALLY DO NOT SHIP PANELS IN NUMERICAL SEQUENCE. BEAR IN MIND THAT ALL PANELS HAVE MARKINGS WHICH DO MAKE FOR A SMOOTH IDENTIFICATION PROCESS. HOWEVER, IF YOU DESIRE A SPECIAL LOADING PLAN, THAT REQUEST, AND LAYOUT, MUST BE MADE CONCURRENT WITH THE RETURN OF THE SIGNED SHOP DRAWINGS AND MAY BE SUBJECT TO AN ADDITIONAL FEE. PANELS ARE FABRICATED AT 4' & 8' WIDTHS AND UP TO 24' LENGTHS. 6' FORKS ARE REQUIRED FOR 8' WIDE PANELS (REFER TO THE CONTRACT OF SALE FOR MORE INFORMATION OR ASK PREMIER FOR A DELIVERY INFORMATION SHEET). ALL PANELS SHALL BE STORED IN A PROTECTED AREA AND SUPPORTED EVERY 4' TO PREVENT DEFORMATION AND CONTACT WITH THE GROUND. DO NOT USE A BLACK OR DARK COLORED TARP. PRIOR TO INSTALLATION, ALL PANELS SHALL BE COVERED TO PREVENT CONTACT WITH WATER ON ALL EXPOSED PANEL EDGES.

LEGEND/ABBREVIATIONS

ANCHOR BOLTS EXTERIOR WINDOW IN PANEL WALL: - HEADER PANEL WALL NUMBER: - INSUL-BEAM ARROW INDICATES PANEL - HEADER HEIGHT: - INTERIOR WALL LAYOUT VIEW DIRECTION 2'-8"x6' ----- HEIGHT OF R.O. FROM ON CENTER TOP OF SUB-FLOOR R.O. - ROUGH OPENING- NOT UNIT SIZE SIM. - SIMILAR - WINDOW R.O. R1 (8:12) PANEL ROOF NUMBER: S.F.B.O - STICK FRAME BY OTHERS (ROUGH OPENING): TRIMMER (X:12) INDICATES ROOF PITCH WIDTH x HEIGHT - TYPICAL ARROW POINTS DOWNSLOPE - UNLESS NOTED OTHERWISE - LONG POINT: TOP SKIN SIP CROSS SECTION LONGER THAN BOTTOM SKIN PANEL NUMBERING: STICK FRAME BY OTHERS - SHORT POINT: TOP SKIN **F1-03** FLOOR #1 - PANEL 3 SHORTER THAN BOTTOM SKIN FIELD CUT W3-12 WALL #3 - PANEL 12* PREMIER PANEL IDENTIFICATION R4-07 ROOF #4 - PANEL 7 A=7/16" OSB B=3/4" OSB C=5/8" OSB STRAP / HOLD DOWN D=SPECIAL SKIN EXAMPLE- A 3.50 C 2ND AND 3RD LEVEL WALLS MAY BE LABELED AS "B" OR "C" RESPECTIVELY: 5/8" OSB **BOTTOM SKIN** SPECIAL ELECTRICAL CHASES WB4-01 WALL #4 2ND LEVEL - PANEL 1 TOP SKIN ¹3 1/2" EPS

THIS PROJECT UTILIZES THE FOLLOWING PANEL TYPES

PREMIER ROOF TYPE
A11.25A

SIGN HERE PLEASE

CUSTOMER'S SIGNATURE

ACCURACY.

DATE

CUSTOMER'S REQUESTED DATE OF DELIVERY

AS A SUPPLIER OF MATERIALS ONLY, PREMIER SIPS DOES

NOT ASSUME RESPONSIBILITY FOR ERRORS IN DESIGN

(ARCHITECT, CONTRACTOR, AND/OR INSTALLER) SHALL

VERIFY ALL DIMENSIONS AND SIZES, AND BY SIGNING THESE


PLANS, THE OWNER TAKES FULL RESPONSIBILITY FOR THEIR


ENGINEERING, OR DIMENSIONS. OWNER/AGENT

REVISE & RESUBMIT

APPROVED WITH REVISIONS AS NOTED IN RED


APPROVED AS DRAWN






19727 57th Ave Puyallup, Wa 98375 800-275-7086

\geq	:VISIONS:		
	DRAFTER	DATE	ТҮРЕ
	DREW	5/24/17	E-REV
	DREW	6/12/17	C-REV
	DREW	6/20/17	C-REV
	DREW	6/21/17	P-REV (Material List)
	DREW	6/21/17	P-REV (Lumb. Instal Ident.)







Super Spline: 11.25" @ Various Lengths + 10%

PIECES OF LUMBER THAT WILL NEED TO BE RIPPED OR BEVELED WILL

WHERE X" IS THE TABLE SAW RIP FENCE SETTING AND Y IS THE BEVEL

ANGLE SETTING (ASSUMING RIGHT TILT BLADE), AND Z" IS THE

Items in Red are Factory Installed

Lumber: 2x12 @ Various Lengths + 10%

RIP / BEVEL LUMBER CUTTING INSTRUCTIONS:

BE NOTED ON THE MATERIAL LIST AS:

FINISHED FACE DIMENSION.

RIP TO X" @ Y DEG, FACE=Z".

Lumber: 2x11.3125" @ Various Lengths + 10% (Rip to 11 5/16" @ 2.4 deg, face=11 1/4")

Rimboard: 1.25"x12.25" @ Various Lengths + 10% (Rip to 12 1/4" @ 18.4 deg, face=11 7/8")

Lumber: 2x11.375" @ Various Lengths + 10% (Rip to 11 3/8" @ 3.6 deg, face=11 1/4")

Items Shipped Loose By Premier:


Lumber: 2x12x14'

183 FT


SIP Framing Items

(Items Part of a SIP Wall or Roof)


4 EA




PBS-006 **I-JOIST SPLINE CONNECTION** 11-9-10 PREMIER BUILDING SYSTEMS




PBS-007 DOUBLE 2x LUMBER CONNECTION 11-9-10 PREMIER BUILDING SYSTEMS




PBS-008 SPLINE FASTENED AT TOP ONLY 11-9-10 PREMIER BUILDING SYSTEMS



PBS-013 **SIP TAPE APPLICATION** PREMIER BUILDING SYSTEMS



11-9-10




PBS-302b BEVELED BLOCK 2X WALL/ROOF

EXACT AND THAT YOU WILL NEED TO ADD ADDITIONAL MATERIAL TO COMPENSATE FOR


YIELD LOSS THAT OCCURS IN THE FIELD AS YOU CUT MATERIAL. THIS LIST IS

WHATSOEVER.


INFORMATIVE ONLY AND PREMIER IS NOT RESPONSIBLE FOR ANY INACCURACIES



PBS-308 2x PANEL JOINT CONNECTION 11-9-10 PREMIER BUILDING SYSTEMS




PBS-309 **I-JOIST PANEL CONNECTION** 11-9-10 PREMIER BUILDING SYSTEMS




PBS-311a SPRINKLER PIPE SUPPORT CONN. PREMIER BUILDING SYSTEMS

@ 12" O.C. U.N.O.



1. PROTECT EPS CORE FROM TEMPERATURES OF 160°F OR ABOVE. USE ZERO CLEARANCE INSULATING MATERIAL DESIGNED FOR PBS-311 ROOF PENETRATIONS


PREMIER BUILDING SYSTEMS




NOTE: THIS DETAIL IS ONLY PERMITTED WHEN DESIGNED BY A LICENSED STRUCTURAL ENGINEER.


PREMIER BUILDING SYSTEMS

PBS-316d ROOF LEDGER









DD ALL OLD	
DRAWN:	DREW
CHECKED:	
DATE:	5/3/17
SCALE:	VARIES
SHEET	
NO.	
. 5	OF D

19727 57th Ave

Puyallup, Wa 98375

800-275-7086

270 Floss Flat, Suite A

Belgrade, MT 59714

406-388-5553



















