



## BUILDING LEAKAGE TEST

---

Date of Test: 11/06/14

Test File: 625 Unit 105\_06NOVEMBER14

Customer: SWMHP  
2401 Broadway Ave  
Slayton, MN 56172  
Phone: 507-836-1613

Technician: Katherine Teiken

Project Number:

Building Address: Building 625  
Unit 105  
St. Peter, MN

---

### Test Results

- Airflow at 50 Pascals:  
(50 Pa = 0.2 w.c.)  
757 CFM50 ( +/- 0.5 %)  
3.48 ACH50  
0.4921 CFM50/ft<sup>2</sup> floor area  
0.1812 CFM50/ft<sup>2</sup> surface area
  - Leakage Areas:  
76.8 in<sup>2</sup> ( +/- 1.6 %) Canadian EqLA @ 10 Pa  
40.5 in<sup>2</sup> ( +/- 2.6 %) LBL ELA @ 4 Pa
  - Building Leakage Curve:  
Flow Coefficient (C) = 57.1 ( +/- 4.3 %)  
Exponent (n) = 0.661 ( +/- 0.012 )  
Correlation Coefficient = 0.99906
  - Test Settings:  
Test Standard: CGSB  
Test Mode: Depressurization
- 

### Infiltration Estimates

- Estimated Average Annual Infiltration Rate:  
46.1 CFM  
0.21 ACH
  - Estimated Design Infiltration Rate:  
Winter: 66.0 CFM  
0.30 ACH  
Summer: 30.2 CFM  
0.14 ACH
- 

### Cost Estimates

- Estimated Cost of Air Leakage for Heating: \$ 57 per year heating
- Estimated Cost of Air Leakage for Cooling: \$ 3 per year cooling

Date of Test: 11/06/14 Test File: 625 Unit 105\_06NOVEMBER14

---

**Building Information**

Volume	<b>13053</b>
Surface Area	<b>4177</b>
Floor Area	<b>1538</b>
Height	<b>16</b>
# of Bedrooms	<b>2</b>
# of Occupants	
Year of Construction	<b>2014</b>
Wind Shield	<b>H</b>

**Location Climate Information**

Ventilation Weather Factor	<b>1.00</b>
Energy Climate Factor	<b>16.00</b>
Heating Degree Days	<b>7809</b>
Cooling Degree Days	<b>380</b>
Design Winter Wind Speed	<b>9.0 mph</b>
Design Summer Wind Speed	<b>7.0 mph</b>
Design Winter Temp Diff	<b>81 deg F</b>
Design Summer Temp Diff	<b>16 deg F</b>

**Heating and Cooling Cost and Efficiency Information**

Heating Fuel	<b>Gas</b>
Heating Fuel Cost	<b>\$0.90/ccf</b>
Heating Efficiency %	<b>95.00</b>
Cooling Fuel Cost	<b>\$0.090/kwh</b>
Cooling SEER	<b>14.5</b>

**Equipment Information**

<b>Type</b>	<b>Manufacturer</b>	<b>Model</b>	<b>Serial Number</b>	<b>Custom Calibration Date</b>
<b>Fan</b>	Energy Conservatory	Model 3 (110V)		-
<b>Micromanometer</b>	Energy Conservatory	DG700	37299-7	6/17/2013

Date of Test: 11/06/14 Test File: 625 Unit 105\_06NOVEMBER14

---

**Depressurization Test:****Environmental Data**

<b>Indoor Temperature (°F)</b>	<b>Outdoor Temperature (°F)</b>
71.0	42.0

**Data Points**

<b>Nominal Building Pressure (Pa)</b>	<b>Baseline Adjusted Building Pressure (Pa)</b>	<b>Fan Pressure (Pa)</b>	<b>Nominal Flow (cfm)</b>	<b>Adjusted Flow (cfm)</b>	<b>% Error</b>	<b>Fan Configuration</b>
-6.3	n/a	n/a				
-57.1	-52.1	182.5	801	778	0.1	Ring B
-52.3	-47.3	157.3	744	723	-0.9	Ring B
-46.4	-41.3	136.1	692	673	0.8	Ring B
-41.5	-36.4	111.1	626	609	-0.9	Ring B
-36.6	-31.5	95.4	581	565	1.1	Ring B
-31.1	-26.0	73.2	509	495	0.6	Ring B
-26.0	-21.0	55.1	442	430	0.8	Ring B
-21.4	-16.4	37.3	365	354	-2.3	Ring B
-3.7	n/a	n/a				

---

**Deviations from Standard CGSB - Test Parameters****None**

---

Date of Test: 11/06/14 Test File: 625 Unit 105\_06NOVEMBER14

---

**Comments**

Interior multi family unit

---